EXTENSION OF TIME PROPOSAL

1	Name of Work	Drilling of New Borewell & Installing pump, Motor & providing pipe line in ward no: 06 Byatarayanapura Sub Divn
2	Amount of Work Portion	1837206
3	Estimated Cost	20.00 lakh
4	Name of Contractor	H.N Madhuraj
5	Agreement No	36/18-19
6	No and date under which work order issued	36/18-19, Date:- 17-7-18
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	15-10-2018
9	Date of receipt of application in the sub division office	15-10-2018
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	37 Days
15	Date of recommending time limit applied for	15-10-2018
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSSB work late
22	Remarks of the EE with the daily rate of penalty proposed	Late on work Spot. Ext Applied without penalty

Assistant Engineer
Ward No. 06 (Manisandra)

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.

Chief Engineer
Yelahanka Zone, Bangalore-92.